

Phases 2 and 3 Bond Schedule Summary							SWCCD Program Schedule										15-Apr-26 11:09							
#	Activity ID	Activity Name	OD	Start	Finish	Predecessors	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042	
103	SW1740	Contractor Procurement	70	02-Aug-31	10-Oct-31	SW1730							Contractor Procurement											
104	SW1750	Construction/Build Out	95	11-Oct-31	13-Jan-32	SW1740							Construction/Build Out											
105	SW1780	FF&E / Owner Move In	30	14-Jan-32	12-Feb-32	SW1750							FF&E / Owner Move In											
106	SW1790	Close Out	30	13-Feb-32	13-Mar-32	SW1780							Close Out											
107	Middle College		2009	25-Jun-29	24-Dec-34																			
108	Project		2009	25-Jun-29	24-Dec-34																			
109	SW1420	Architectural RFP	125	25-Jun-29	27-Oct-29	SW1410				Architectural RFP														
110	SW1450	Programming Development	133	28-Oct-29	09-Mar-30	SW1420				Programming Development														
111	SW1460	RFQ/P CMAR	133	28-Oct-29	09-Mar-30	SW1450				RFQ/P CMAR														
112	SW1510	CEQA Initial Studies	180	28-Oct-29	25-Apr-30	SW1450				CEQA Initial Studies														
113	SW1590	CEQA Approvals [MND assumed]	180	26-Apr-30	22-Oct-30	SW1450, SW1510				CEQA Approvals [MND assumed]														
114	SW1700	Design	460	10-Mar-30	12-Jun-31	SW1450				Design														
115	SW1760	DSA Permitting	236	13-Jun-31	03-Feb-32	SW1700, SW1460					DSA Permitting													
116	SW1820	Construction Bidding	114	04-Feb-32	27-May-32	SW1760						Construction Bidding												
117	SW1900	Construction	747	28-May-32	13-Jun-34	SW1820, SW1810						Construction												
118	SW1930	FF&E / Owner Occupancy	57	14-Jun-34	09-Aug-34	SW1900							FF&E / Owner Occupancy											
119	SW1970	Close Out	137	10-Aug-34	24-Dec-34	SW1930							Close Out											
120	Phase 3		3590	30-Oct-32	28-Aug-42																			
121	Instructional Complex 3		1986	30-Oct-32	07-Apr-38																			
122	Project		1986	30-Oct-32	07-Apr-38																			
123	SW1850	Architectural RFP	125	30-Oct-32*	03-Mar-33								Architectural RFP											
124	SW1860	RFQ/P CMAR	133	04-Mar-33	14-Jul-33	SW1870							RFQ/P CMAR											
125	SW1870	Programming Development	133	04-Mar-33	14-Jul-33	SW1850							Programming Development											
126	SW1880	CEQA Initial Studies	180	04-Mar-33	30-Aug-33	SW1870							CEQA Initial Studies											
127	SW1890	CEQA Approvals [MND assumed]	180	31-Aug-33	26-Feb-34	SW1870, SW1880							CEQA Approvals [MND assumed]											
128	SW1950	Design	424	15-Jul-33	11-Sep-34	SW1870							Design											
129	SW2010	DSA Permitting	235	12-Sep-34	04-May-35	SW1950								DSA Permitting										
130	SW2060	Construction Bidding	120	15-May-35	11-Sep-35	SW2010									Construction Bidding									
131	SW2220	Construction	744	12-Sep-35	24-Sep-37	SW2060, SW2040, SW18									Construction									
132	SW2270	FF&E / Owner Occupancy	60	25-Sep-37	23-Nov-37	SW2220									FF&E / Owner Occupancy									
133	SW2300	Close Out	135	24-Nov-37	07-Apr-38	SW2270									Close Out									
134	Swing Space		425	25-May-34	23-Jul-35																			
135	SW1920	Programming Development	70	25-May-34	02-Aug-34	SW1950								Programming Development										
136	SW1960	Design	130	03-Aug-34	10-Dec-34	SW1950, SW1860, SW19:								Design										
137	SW2000	Contractor Procurement	70	11-Dec-34	18-Feb-35	SW1960								Contractor Procurement										
138	SW2020	Construction/Build Out	95	19-Feb-35	24-May-35	SW2000								Construction/Build Out										
139	SW2040	FF&E / Owner Move In	30	25-May-35	23-Jun-35	SW2020								FF&E / Owner Move In										
140	SW2050	Close Out	30	24-Jun-35	23-Jul-35	SW2040								Close Out										
141	Studio Arts Complex		2032	01-Feb-35	24-Aug-40																			
142	Project		2032	01-Feb-35	24-Aug-40																			
143	SW2030	Architectural RFP	125	01-Feb-35*	05-Jun-35										Architectural RFP									
144	SW2080	RFQ/P CMAR	133	06-Jun-35	16-Oct-35	SW2090									RFQ/P CMAR									
145	SW2090	Programming Development	133	06-Jun-35	16-Oct-35	SW2030									Programming Development									
146	SW2100	CEQA Initial Studies	180	06-Jun-35	02-Dec-35	SW2090									CEQA Initial Studies									
147	SW2140	CEQA Approvals [MND assumed]	180	03-Dec-35	30-May-36	SW2090, SW2100									CEQA Approvals [MND assumed]									
148	SW2180	Design	426	16-Dec-35	13-Feb-37	SW2090									Design									
149	SW2240	DSA Permitting	234	14-Feb-37	05-Oct-37	SW2180, SW2080, SW21:										DSA Permitting								
150	SW2290	Construction Bidding	116	06-Oct-37	29-Jan-38	SW2240									Construction Bidding									
151	SW2400	Construction	745	30-Jan-38	13-Feb-40	SW2290, SW2260									Construction									
152	SW2410	FF&E / Owner Occupancy	63	14-Feb-40	16-Apr-40	SW2400									FF&E / Owner Occupancy									
153	SW2430	Close Out	130	17-Apr-40	24-Aug-40	SW2410									Close Out									
154	Swing Space		425	17-Oct-36	15-Dec-37																			
Remaining Level of Effort Actual Work							Page 3 of 4							TASK filter: All Activities										
Remaining Work Critical Remaining Work							© Oracle Corporation																	

