Project Overview

Current Status / Phase Construction **Construction Type** Academic **Gross Square Footage** 25,500 Division of State Architect 04-118331 Construction Method Design Bid Build Project Life-Span 880 Days

Project Financials

Funded By Measure Z **Programmed Budget** \$31,240,833 Current Budget \$25, 175,062 \$24,948,778 Expenditures to Date

Project Teams

Architect

Structural Engineer Coffman Engineers, Inc. Civil Engineer Ninyo & Moore **Electrical Engineer** Randall Lamb Engineers, Inc. Mechanical Engineer Randall Lamb Engineers, Inc. **SWC Project Manager** Ramon Ybarra Construction Manager **OAC Consulting DSA** Inspector **Blue Coast Consulting**

Site Detail

Campus **Otay Mesa** 32.562708, -116.971777 Coordinates

Project Schedule

Design and DSA Finish **Programming Complete Construction Finish** FFE & Move-In Finish Fall 2019 Fall 2021 Spring 2018

Project Insight

The Public Safety Training Center project at HEC Otay Mesa provides for the construction of new facilities for the Police, Fire, and Emergency Medical Technician (EMT) - Paramedic programs. New Facilities include:

Multi-bay Apparatus Building - to house the emergency vehicles for all three programs

Storage Building—to store equipment for all three programs

Multi-Purpose Instructional Building—to include office space, classroom space, restroom/locker rooms, police simulator space, and fitness training space.

Scenario Apartment Simulator—for police and EMT/paramedic simulated scenario training.

Training Tower Building— a multi-story fire tower for live training

Track—renovation of the existing track for the police obstacle course /fitness area



Project Features

Fall 2021

- Apparatus Building
- Storage Building
- Multi-Purpose Building
- Scenario Apartment
- Fire Training Tower
- Track

Project Site Plan



Project Budget Distribution



