

PROPOSITION R UPDATE

**MONTHLY EXECUTIVE UPDATE** 

PROGRAM UPDATE

**NOVEMBER 12, 2014** 

### National City Two Story Addition

\* Architect continuing construction document development with the District and the CM team

Architect on schedule to submit documents to DSA December
2014




## Math, Science, and Engineering

- Architect presented schematic design to the Institutional Facilities Committee (IFC) October 11
- \* Architect to present schematic design at December Board



## Performing Arts and Cultural Center

- Project architect selection interviews held October 3 with building user group
- \* Architect contract negotiation in process
  - Recommendation for project architect moved from November to December Board



## Solar Initiative Project

\* Connected 2 of 3 systems to the power grid on October 24


\* Third system waiting on SDG&E installation of new transformer



# Emergency Communication System

- \* Contractor building the required electrical infrastructure at Chula Vista and HEC campus sites
- \* Using Directional Drilling. Saves cost, minimizes open excavations on active campus, low impact on the environment
- \* March 2015 system completion





### Landscape and Road Improvements

- \* Advertise early November
- Construct Fire Access Road300 feet in length
- \* Landscape Northside DeVore Stadium and modify storm drain collection system
  - \* Add lights to parking area
- \* Irrigate and plant the storm water Swales along Otay Lakes Road frontage



# Wireless System Upgrades and Expansion

- Contractor working evenings in Chula Vista and HEC campus buildings
- \* ~50% complete





### Other Prop R Activity

- \* Preparing environmental planning document (CEQA) for the Chula Vista Campus (CV)
  - \* Includes traffic engineering study of CV campus...ring road and parking
- \* Updating ADA transition plan
- Continuing CV campus infrastructure master plan mapping and assessment
- Continuing CBA contractor outreach planning and activities
- \* Continuing Way-Finding and Signage standards at CV campus to support capital projects and ADA planning



### Wellness Center & Pools

- \* Continue weekly design meetings with user group
- \* Architect presentations completed:

*	IFC	Sept	24
		the life of the li	Service Co.

\* HESAT Oct 07

\* SCC Oct 15

\* Academic Senate Oct 28

\* Community Forum Oct 30







**PROJECT** 

# CORNER LOT DEVELOPMENT WELLNESS CENTER AND POOLS

DATE

**NOVEMBER 12, 2014** 

TOM HEFFERNAN, AIA

**GENSLER** 



#### PROPOSITION R

**MONTHLY EXECUTIVE UPDATE** 

### PROGRAM UPDATE

**NOVEMBER 12** 

, 2014