



Southwestern College Active Program Schedule

Status as of May 1, 2024

| Activity ID | Activity Name | Start | Finish | 2023 | | | | 2024 | | | | 2025 | | | | |
|-------------|---|-------------|-------------|------|----|----|----|------|----|----|----|------|----|----|--|--|
| | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | | |
| 📁 | Various Trellis Repair | 01-Nov-21 A | 10-May-24 | | ■ | ■ | ■ | ■ | ■ | | | | | | | |
| 📁 | Baseball & Softball Facilities Remodel | 17-Sep-19 A | 05-Apr-24 A | ■ | ■ | ■ | ■ | ■ | | | | | | | | |
| 📁 | Tennis Center | 01-Sep-19 A | 29-Jul-24 | ■ | ■ | ■ | ■ | ■ | ■ | ■ | | | | | | |
| 📁 | Landscape Nursery Technology | 01-Nov-18 A | 01-Sep-24 | | | | | | | | | | | | | |
| 📁 | Student Union | 10-Aug-20 A | 11-Jan-25 | | | | | | | | | | | | | |
| 📁 | Instructional Complex 1 | 04-Aug-20 A | 21-Apr-25 | | | | | | | | | | | | | |
| 📁 | Transit Center | 09-Mar-19 A | 25-Aug-25 | | | | | | | | | | | | | |

■ Planning
 ■ Division of the State Architect (DSA)
 ◆ Board Approval
 ■ FFE & Move-in
■ Design
■ Bid & Award
■ Construction