



Southwestern College
Active Program Schedule

Status as of March 1, 2024

Activity ID	Activity Name	Start	Finish	2023				2024				2025		
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
Baseball & Softball Facilities Remodel		17-Sep-19 A	15-Apr-24											
VariousTrellis Repair		01-Nov-21 A	14-Apr-24											
Landscape & Nursery Technology		01-Nov-18 A	01-Sep-24											
Tennis Center		01-Sep-19 A	24-Aug-24											
Student Union		10-Aug-20 A	15-Feb-25											
Instructional Complex 1		04-Aug-20 A	31-Mar-25											
Transit Center Relocation		09-Mar-19 A	25-Aug-25											