










Phase I Active Projects: Southwestern Community College District - 2018 FVP

June 30, 2023

Activity ID	Activity Name	Start	Finish	2022				2023				2024				2025	
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
 Student Union		10-Aug-20 A	14-Apr-25														
 Baseball & Softball Upgrades		17-Sep-19 A	13-Jan-24														
 Mayan Hall Demolition		02-Jan-20 A	14-Jul-23														
 Campus-Wide Trellis Repairs		01-Nov-21 A	22-Mar-24														
 Fire Alarm Upgrades		06-Jan-20 A	28-Aug-23														
 Sewer Line and ADAPath of Travel		22-Apr-20 A	07-Sep-23														
 Tennis Courts		01-Sep-19 A	14-Apr-24														
 Instructional Complex #1		04-Aug-20 A	03-Mar-25														
 Landscape + Nursery Technology		01-Nov-18 A	17-Oct-24														
 IT Data Center		02-Aug-19 A	29-Jul-23														

Page 1 of 1

Prop R & Z Bond Management